

Addendum No. 1

Project Name:	Public Works Administration Renovation	
Meeting Location:	1500 Beatty Street, Greenville, NC	Pre-Bid Meeting Date: February 1, 2018
Prepared By:	Ross Peterson	Date: February 12, 2018

ATTENDEES:			
Name	Company	Phone No.	E-mail Address
Ross Peterson	City of Greenville	252-329-4921	rpeterson@greenvillenc.gov
Bevan Whaley	Meridian Design	252-341-9878	bevanwhaley@suddenlink.net
Andrew Parham	Diamond Touch	919-999-0578	aparhan@diamonddtouch.net
George Ward	IMEC Group LLC	252-633-5133	ghward@imecgoupllc.com
Jimmy Clark	Player Inc	910-868-2121	estimating@palyerinc.net
Arlyn Smith	Burney & Burney	252-752-8000	alrynsmith75@yahoo.com
Shay Beaman	Central Heating & Air	704-752-4187	sbeaman@suddenlinkmail.com

Clarifications & Requirements

1. Acknowledgement of all addendum received must be noted on the bid submittal form. Any and all addendums shall become part of the specifications and the bid package for the project
2. Signature required for acknowledgment of addendum
3. Questions must be submitted by 5:00pm Thursday, February 8th, 2018
4. Q - Revealed Acoustical Ceiling tile, please provide the manufacturer along with a tile type (name) for pricing. The tile selected will then indicate the size of the ACT grid that is desired. (ie – 15/16” or 9/16”)
 A - USG SLT 2220 or equal
5. Q - The new doors and frames, what was used in the past (some doors have a type or style to stay consistent with the existing doors)... All the frames are to be wood, vs a knock down or hollow metal frame correct?
 A - Yes
6. Q - VCT – is to match the existing, what is the existing style, and manufacturer?
 A - Mannington, Progressions, 55529 Ginger Snap
7. Q - In the plotting room (that will be made into two rooms) item #6 says to reconfigure or ADD, how are we to price the HVAC? 50% new 50% reuse? Please advise
 A - Reconfigure existing supply will add one return.
8. Q - In the Plotting Room keep everything as 6” (existing) or move to 8”?
 A - 6”
9. Q - Alt #2 – is the existing hardware on the existing entry wall “stay” if the Alternate is accepted? Or will new hardware be required?
 A - If Alt #2 is accepted hardware can remain on existing doors with the exception that all locking mechanisms on both existing doors must be deactivated.

10. Q - What is the width for the interior slider reception window?

A - The overall length of the reception counter top store front is 8'. The center horizontal slider light commercial 2 3/8" +/- depth from inside to outside 1/4" clear glazing glass should have at least a minimal opening of 18". Center section shall be 4' with each side equally dividing the remaining footage. Store front shall be in dark bronze to match existing store front in reception/lobby area.

Bids are due Thursday, February 15, 2018 at the Public Works Building, 1500 Beatty Street, Greenville, NC. Bids will be accepted up to 2:00 P.M.

End of Addendum #1